

| Id | Opgavetil: | Task Name | Varighed | Startdato | Slutdato | | 24. apr 17 |
|----|------------|--|-----------------|--------------------|--------------------|--|------------|
| 1 | | Treleddet | 300 dage | ma 24-04-17 | fr 15-06-18 | | |
| 2 | | Byggeplads | 10 dage | ma 24-04-17 | fr 05-05-17 | | 0% |
| 3 | | Nye vandvær i kældere | 80 dage | ma 08-05-17 | fr 25-08-17 | | |
| 4 | | Niels Jespersensvej 6-69 etape 1 | 15 dage | ma 08-05-17 | fr 26-05-17 | | |
| 5 | | Finsensvej- Philip Schous 67-25 etape 2 | 65 dage | on 21-06-17 | ti 19-09-17 | | |
| 6 | | Denmotering af vand i kældere | 25 dage | ma 29-05-17 | fr 30-06-17 | | |
| 7 | | Niels Jespersensvej 6-69 etape 1 | 5 dage | ma 29-05-17 | fr 02-06-17 | | |
| 8 | | Finsensvej- Philip Schous 67-25 etape 2 | 5 dage | ma 26-06-17 | fr 30-06-17 | | |
| 9 | | Nye Varmevær i Kældere | 45 dage | ma 05-06-17 | fr 04-08-17 | | |
| 10 | | Niels Jespersensvej 6-69 etape 1 | 15 dage | ma 22-05-17 | fr 09-06-17 | | |
| 11 | | Finsensvej- Philip Schous 67-25 etape 2 | 25 dage | fr 15-12-17 | fr 19-01-18 | | |
| 12 | | Philip Schous Vej- N. Jespersen vej 23-4 etape 3 | 20 dage | ma 12-03-18 | fr 06-04-18 | | |
| 13 | | Denmotering i kældere | 160 dage | ma 30-10-17 | fr 08-06-18 | | |
| 14 | | Gl. varmerør på loftet for etape 1 | 5 dage | ma 08-01-18 | fr 12-01-18 | | |
| 15 | | Gl. varmerør ved Niels Jespersensvej etape 1 | 5 dage | ma 08-01-18 | fr 12-01-18 | | |
| 16 | | Gl. varmerør på loftet for etape 2 | 5 dage | ma 05-03-18 | fr 09-03-18 | | |
| 17 | | Gl. varmerør ved Finsensvej etape 2 | 5 dage | ma 05-03-18 | fr 09-03-18 | | |
| 18 | | Gl. varmerør på loftet for etape 3 | 5 dage | ma 04-06-18 | fr 08-06-18 | | |
| 19 | | Gl. varmerør ved Philip Schous Vej etape 3 | 5 dage | ma 04-06-18 | fr 08-06-18 | | |
| 20 | | Varmecentralen | 211 dage | fr 30-06-17 | fr 20-04-18 | | |
| 21 | | Niels Jespersensvej Varmecentral 2 etape 1 | 5 dage | ma 16-10-17 | fr 20-10-17 | | |

| | | | | | | |
|---|------------------------|-------------|-----------------------|--|--------------------|--|
| Project: UpgradeToProjectServe Date: to 05-10-17 | Oprindelig milepæl | | Inactive Milestone | | External Tasks | |
| | Oprindelig hovedopgave | | Inactive Summary | | External Milestone | |
| | Task | | Manual Task | | Deadline | |
| | Split | | Duration-only | | Progress | |
| | Milestone | | Manual Summary Rollup | | Manual Progress | |
| | Summary | | Manual Summary | | Oprindelig plan | |
| | Project Summary | | Start-only | | | |
| Inactive Task | | Finish-only | | | | |

| Id | Opgavetil: | Task Name | Varighed | Startdato | Slutdato | | | 24. apr 17 |
|----|------------|--|-----------------|--------------------------------|-------------|--|--|------------|
| 22 | | Finsensvej 61-71 varmecentral 1 etape 2 | 5 dage | ma 19-03-18 | fr 23-03-18 | | | |
| 23 | | Philip Schous Vej 19-29 varmecentral 3 etape 3 | 5 dage | ma 16-04-18 | fr 20-04-18 | | | |
| 24 | | Etape 1 | 94 dage | ma 14-08-17 to 21-12-17 | | | | |
| 25 | | Niels Jespersensvej 6 | 45 dage | ma 14-08-17 | fr 13-10-17 | | | |
| 26 | | Niels Jespersensvej 8 | 40 dage | ma 04-09-17 | fr 27-10-17 | | | |
| 27 | | Niels Jespersensvej 10 | 31 dage | to 19-10-17 | to 30-11-17 | | | |
| 28 | | Finsensvej 71 | 26 dage | to 09-11-17 | to 14-12-17 | | | |
| 29 | | Finsensvej 69 | 21 dage | to 23-11-17 | to 21-12-17 | | | |
| 30 | | Etape 2 | 140 dage | to 04-01-18 on 18-07-18 | | | | |
| 31 | | Finsensvej 67 | 27 dage | to 04-01-18 | fr 09-02-18 | | | |
| 32 | | Finsensvej 65 | 27 dage | to 18-01-18 | fr 23-02-18 | | | |
| 33 | | Finsensvej 63 | 27 dage | to 01-02-18 | fr 09-03-18 | | | |
| 34 | | Finsensvej 61 | 27 dage | to 15-02-18 | fr 23-03-18 | | | |
| 35 | | Philip Schous Vej 29 | 27 dage | to 01-03-18 | fr 06-04-18 | | | |
| 36 | | Philip Schous Vej 27 | 27 dage | to 15-03-18 | fr 20-04-18 | | | |
| 37 | | Philip Schous Vej 25 | 27 dage | to 29-03-18 | fr 04-05-18 | | | |
| 38 | | Etape 3 | 67 dage | to 12-04-18 fr 13-07-18 | | | | |
| 39 | | Philip Schous Vej 23 | 27 dage | to 12-04-18 | fr 18-05-18 | | | |
| 40 | | Philip Schous Vej 21 | 27 dage | to 26-04-18 | fr 01-06-18 | | | |
| 41 | | Philip Schous Vej 19 | 27 dage | to 10-05-18 | fr 15-06-18 | | | |
| 42 | | Niels Jespersensvej 2 | 27 dage | to 24-05-18 | fr 29-06-18 | | | |

Project: UpgradeToProjectServe
Date: to 05-10-17

| | | | | | |
|------------------------|--|-----------------------|--|--------------------|--|
| Oprindelig milepæl | | Inactive Milestone | | External Tasks | |
| Oprindelig hovedopgave | | Inactive Summary | | External Milestone | |
| Task | | Manual Task | | Deadline | |
| Split | | Duration-only | | Progress | |
| Milestone | | Manual Summary Rollup | | Manual Progress | |
| Summary | | Manual Summary | | Oprindelig plan | |
| Project Summary | | Start-only | | | |
| Inactive Task | | Finish-only | | | |

| Id | Opgavetil: | Task Name | Varighed | Startdato | Slutdato | | | | 24. apr 17 |
|----|------------|---|-----------------|--------------------|--------------------|--|--|--|------------|
| 43 | | Niels Jespersensvej 4 | 27 dage | to 07-06-18 | fr 13-07-18 | | | | |
| 44 | | Afslutning af byggesagen | 5 dage | ma 16-07-18 | fr 20-07-18 | | | | |
| 45 | | Contanier | 2 dage | ma 16-07-18 | ti 17-07-18 | | | | |
| 46 | | Mandskabsvogn | 3 dage | on 18-07-18 | fr 20-07-18 | | | | |
| 47 | | Sanering af asbest, bly i maling etape 1 | 94 dage | ma 14-08-17 | to 21-12-17 | | | | |
| 48 | | Niels Jespersensvej 6 | 45 dage | ma 14-08-17 | fr 13-10-17 | | | | |
| 49 | | Niels Jespersensvej 8 | 40 dage | ma 04-09-17 | fr 27-10-17 | | | | |
| 50 | | Niels Jespersensvej 10 | 31 dage | to 19-10-17 | to 30-11-17 | | | | |
| 51 | | Finsensvej 71 | 26 dage | to 09-11-17 | to 14-12-17 | | | | |
| 52 | | Finsensvej 69 | 21 dage | to 23-11-17 | to 21-12-17 | | | | |
| 53 | | sanering af asbest, bly i maling etape 2 | 140 dage | to 04-01-18 | on 18-07-18 | | | | |
| 54 | | Finsensvej 67 | 27 dage | to 04-01-18 | fr 09-02-18 | | | | |
| 55 | | Finsensvej 65 | 27 dage | to 18-01-18 | fr 23-02-18 | | | | |
| 56 | | Finsensvej 63 | 27 dage | to 01-02-18 | fr 09-03-18 | | | | |
| 57 | | Finsensvej 61 | 27 dage | to 15-02-18 | fr 23-03-18 | | | | |
| 58 | | Philip Schous Vej 29 | 27 dage | to 01-03-18 | fr 06-04-18 | | | | |
| 59 | | Philip Schous Vej 27 | 27 dage | to 15-03-18 | fr 20-04-18 | | | | |
| 60 | | Philip Schous Vej 25 | 27 dage | to 29-03-18 | fr 04-05-18 | | | | |
| 61 | | Sanering af asbest etape 3 | 67 dage | to 12-04-18 | fr 13-07-18 | | | | |
| 62 | | Philip Schous Vej 23 | 27 dage | to 12-04-18 | fr 18-05-18 | | | | |
| 63 | | Philip Schous Vej 21 | 27 dage | to 26-04-18 | fr 01-06-18 | | | | |

Project: UpgradeToProjectServe
Date: to 05-10-17

| | | | | | |
|------------------------|--|-----------------------|--|--------------------|--|
| Oprindelig milepæl | | Inactive Milestone | | External Tasks | |
| Oprindelig hovedopgave | | Inactive Summary | | External Milestone | |
| Task | | Manual Task | | Deadline | |
| Split | | Duration-only | | Progress | |
| Milestone | | Manual Summary Rollup | | Manual Progress | |
| Summary | | Manual Summary | | Oprindelig plan | |
| Project Summary | | Start-only | | | |
| Inactive Task | | Finish-only | | | |

| Id | Opgavetil | Task Name | Varighed | Startdato | Slutdato | | | 24. apr 17 |
|----|-----------|---|----------|-------------|-------------|--|--|------------|
| 64 | | Philip Schous Vej 19 | 27 dage | to 10-05-18 | fr 15-06-18 | | | |
| 65 | | Niels Jespersensvej 2 | 27 dage | to 24-05-18 | fr 29-06-18 | | | |
| 66 | | Niels Jespersensvej 4 | 27 dage | to 07-06-18 | fr 13-07-18 | | | |
| 67 | | | | | | | | |
| 68 | | Denmotering af gamle radiator i lejlighederne | 1 dag | to 12-04-18 | to 12-04-18 | | | |
| 69 | | Etape 1 | 1 dag | | | | | |
| 70 | | Etape 2 | 1 dag | | | | | |
| 71 | | Etape 3 | 1 dag | | | | | |

Project: UpgradeToProjectServe
Date: to 05-10-17

| | | | | | |
|------------------------|--|-----------------------|--|--------------------|--|
| Oprindelig milepæl | | Inactive Milestone | | External Tasks | |
| Oprindelig hovedopgave | | Inactive Summary | | External Milestone | |
| Task | | Manual Task | | Deadline | |
| Split | | Duration-only | | Progress | |
| Milestone | | Manual Summary Rollup | | Manual Progress | |
| Summary | | Manual Summary | | Oprindelig plan | |
| Project Summary | | Start-only | | | |
| Inactive Task | | Finish-only | | | |